

Normandy Fig Removal

Brisbane

Thursday, 25 October 2018

03:30 am - crew on site

EQUIPMENT

Manager
Supervisors
26M Tower
42 ewp
O/C
6 Wheeler Truck & 2100
8 Wheeler Truck & 2300
5t Digger
8t Digger
Climber 1
Climber 2
Climber 3
Climber 4

STAFF

Cameron
Jed & Josh
Josh S
Brendon
John
Jason
Kelvin
Greg
Joe
Jordan
Jess
Chris
Callum



Timeframes for the days activities

Task	Timeframe
Traffic on site & police	02:30 TC 03:30 Police
Staff on site and briefing	03:30-03:45
Trees 1,2 & 5 trim work	Start at 04:30 through until 12:00
Removal crew brief	Start 04:30-04:45
Start	04:45
Midway	09:00
Stump	13:30
Debrief Hot	16:00
Debrief Cold	Monday the 25/10/2018 07:00 Quindus St Wacol

Site Toolbox & WH&S Brief



All staff in attendance

Issues raised:

- Services
- Position of equipment and crew
- Responsible supervisors
- Police and TC briefed as to the days activity
- Fauna Spotter briefed
- No talk if approached by general public
- If you don't feel comfortable completing something ask for assistance

04:30 am - start



EWP and climbers used to both deadwood and remove the hazardous branches on the trees that will be remaining on site.

Two climbers and EWP used in the tree being removed, excavators and ground staff being used to keep area clean and manageable during the works.

Electric and hand saws are being used up until 07:00 to minimise noise within the area.

End weight reductions



Climbers used over live lanes of traffic under full traffic management direction.

Treescape® utilises ground to climber Bluetooth® communications to ensure maximum safety for all staff on site.

05:30 am - removal tree



Treescape® Climbers and EWP operators have worked in conjunction with Traffic controllers to complete around 1/3 of the tree within the first hour of operations.



Half way through the removal canopy



05:45am. The crew have worked at a good safe effective speed. This has seen the crew get halfway through the removal canopy meeting our set stage targets.

Tree 5 has had a complete deadwood and trim away from bus shelter and road way clearance.

Trees 1 & 2 are midway through their deadwood and trim works.

2/3rds through the removal canopy



08:30 am. Works are progressing as per the timelines and targets set out in the brief.

Trims on 1 & 2 are progressing towards finalisation in the next 2 hours.

10:00 am update



Trees 1,2 & 5 trims have been completed.

Removal trees is down to the last two canopy upright.

12:00 pm update



One leader to go, then the stump.

12:15 pm – stump down



The Treescape® Crew has brought the stump to the ground.

Cavity in the stump



As a demonstration the rake can be lowered into the stump cavity by over one meter in depth.

Rot within the stump



Final cut prior to grind.

The stump was then covered by topsoil prior to leaving site.

12:30 pm – clean up and log removal



Treescape® Crew will now process and load all log off site.

Expected finish time - around 16:00

Site Complete



Works complete.

Treescape® will return when requested by Brisbane City Council to grind and replant trees on this site.



Thank you



Contact:

Name: Cameron Carey
Title: Business Manager, Land Clearing
Mobile: + 61 28 02 08 98
Email address: cameronc@treescape.net.au

Green Asset
Management